EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to drains and culverts in Ward no. 05 Byatarayanapura Sub Division
2	Amount of Work Portion	3599817:00
3	Estimated Cost	40.00 Lacs
4	Name of contractor	T.S. Kothandaraju.
5	Agreement No.	188/D 03.02.16
6	No. and date under which work order issued	EE/BTP/BBMP/Epai/188/15-16 D. 03.02.16
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	25 days
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Site liftgates delayed the completion of work for want approval without penalty
22	Remarks of the EE with the daily rate of penalty proposed	
23	Remarks of the CE with the daily rate of penalty proposed	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division
5/7/16

Assistant Executive Engineer
Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

Chief Engineer
Yelahanka Zone, Bangalore-92

Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92